COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF CONCRETE DRAIN AT 1ST CROSS BHOOMIKA LAYOUT (KIRLOSKAR LAYOUT 1ST MAIN DEADDEND) IN BAGALAGUNTE IN WARD NO. 14. T DASARAHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt : T.S.NO. CE/D2/KB/17-18 dt 21.4.2017

3. Head of Account which is Chargeable : ಲೆಕ್ಕ 3158

4. Work Order No. & Dt : EE/DD/128/17-18 dt 21.6.2017

5. Name of Contractor : TECHNICAL MANAGER (WEST), KRIDL

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 584/17-18

8. Check measurement of the Asst. : M.B. No. 584/17-18 Page No. 58307 to 58311/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 58307 to 58311/2

incharge of the work :

10. a) Asst. Engineer D.S. ಮಂಜುನಾಥ್

b) Asst. Exe. Engineer ಪಂಕಜ ಲಂಗಸ್ವಾಮಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30.00	29/976-00	—	802-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )